



Marine Users Group September 15th 2025

Template No. FRTP-CFP-PWD-50-QUA-TMP-00044 R0

The information in this document is confidential, may contain sensitive commercial information, and is protected by litigation privilege and/or solicitor-client privilege. Any unauthorized use o disclosure of this document is prohibited. If you are not the intended recipient, it is prohibited to read, use, retain or distribute this document. Please delete it immediately, destroy any copy, and notify Benoit Mallette, Vice President and General Counsel – Pomerleau Inc., at 514-789-2728, extension 5824.

Agenda

- 1 Introductions
- 2 Organization
- 3 Previous MUG
- 3 Scope Overview (Densification)
- 4 Scope Overview (Ladner)
- 5 Marine Construction Staging
 - o Nav Detours
 - Staging Plans
 - Tug Support
- 6 Marine Communication
 - Communication Strategy
 - Key Contacts
- 7 Questions






Template No. FRTP-CFP-PWD-50-QUA-TMP-00044 R0

The information in this document is confidential, may contain sensitive commercial information, and is protected by litigation privilege and/or solicitor-client privilege. Any unauthorized use o disclosure of this document is prohibited. If you are not the intended recipient, it is prohibited to read, use, retain or distribute this document. Please delete it immediately, destroy any copy, and notify Benoit Mallette, Vice President and General Counsel — Pomerleau Inc., at 514-789-2728, extension 5824.

Organization - In-River Test Section



Ground Improvement, Trial Separation Wall, & Test Dredge Contractor





Previous MUG (June 2025)

Scope Overview of In-river Test Section

Coffer dam removed from scope

Supplemental Test Dredge

- Marine Construction Staging Plans
- Marine Communication Plan
- Navigation Detours
- In-water Monitoring: ADCP/CTD noted
- Monitoring Buoy's
 - Refined Design
 - November 2025 & July 2026









Overview of Proposed Works & Objective

Cross Fraser Partnership (CFP) propose a:

- 1. Ground Improvement Program and Supplementary Test Dredge (the In-River Test Program); and,
- 2. Ladner Reach Geotechnical works

To support construction of the Fraser River Tunnel Project (FRTP).

Works are proposed in a highly frequented area of the Fraser River utilized by Seaspan Ferries, Council of Marine Carriers and Fraser River Pilots

Marine and Construction Site Safety Critical – Implementation via communications, monthly MUG meetings, issuance of NAVWARNS, daily construction notices



CROSS F	FRASER																									
2025-2026 In-River w	vorks																									
Schedule		September					October				November				December				January				February			
		WK 1	WK 2	WK 3	WK 4	WK 1	WK 2	WK3	WK 4	WK 1	WK 2	WK3	WK 4	WK 1	WK 2	WK3	WK 4	WK 1	WK 2	WK 3	WK 4	WK 1	WK 2	WK 3	WK 4	
Pre-Start Activity						'							_					_							<u>'</u>	
On-shore Instrumentation & Monitoring																										
In-River Test Section																										
Shop Drawings																										
Marine Mobilization																										
Site Clearance																										
CPT Testing																										
Ground Improvements																										
CPT Testing																										
Trial Separation Wall (Pilin	g)																									
Demobilization																										
Supplemental Test Dredge																										
Marine Mobilization																										
Dredging (Hydraulic)																										
Dredging (Mechanical)																										
Calibration Plates																										
Monitoring																										
In-fill and demobilization																										
ADCP Buoy													,			,	,									
Installation & Monitoring																										
Ladner Reach																									,	
Geotechnical Investigation	1																									
Notes:																										
Navigation Channel Detain	Implemented																									
Navigation Channel Detour Modified 130m South Naviga																										
South Navigation Detour (Ex																										
Location of Works																										
Administrative Safety Zone																										
Portion of Main Navigation C	nannel																									

In-River works


Works occur in highly navigated location of Fraser River

Potential conflicts between marine navigation and In-river works works to be addressed

Membership of the Council of
Marine Carriers (CMC) and
Seaspan Ferries frequently transit
the area

Fraser River Pilots (FRP) also Transit area

Marine Construction Staging and Communication Protocols critical to avoid conflict





In-river Test Program and Supplemental Test Dredge

October 2025 - February 2026






FRPD CONTACTS

Project Manager – Sherry Kennedy, P.Eng, 604.813.5679 H&S Lead – Joe Lagos, 778.873.6725 Marine Superintendent – Jamie Steele, 604.315.0125

Pile Driving – Derrick with Spudded Barge w/ Crane: D.Reid, 350T Ringer Crane with derrick dimensions 60' x 200'



Rock Placement/Removal – Derrick with Spudded Barge w/ Crane: 200T pedestal crane on spud barge with dimensions of 49' x 122'



Densification Support Crane – Derrick with Spudded Barge w/Crane: 150T Crawler Crane on spud barge with dimensions of 48' x 111





FRPD CONTACTS

Project Manager – Sherry Kennedy, P.Eng, 604.813.5679 H&S Lead – Joe Lagos, 778.873.6725 Dredge Superintendent – Jason Ruiz, 778-791-9179


Mechanical Dredge – Derrick with Spudded Barge w/ Crane: 200T pedestal crane on spud barge with dimensions of 49' x 122'



Cutter Suction Dredge – FRPD Columbia 26" Cutter Suction Dredge with dimensions 44' x 160'









IN-RIVER TEST PROGRAM

CONSTRUCTION MONITORING


- Displacement and vibration monitoring of on-shore assets during construction
- Assess impact of vibrations and ground disturbance during tests
- Canfisco property, marine structures, North shoreline near Canfisco bay
- Canfisco outfall
- Bathy surveys for scour monitoring
- Instruments installed and baselined September 2025




IN-RIVER TEST PROGRAM

SITE CLEARANCE AND GROUND IMPROVEMENT

- Purpose: Remove existing rip-rap & debris, Test different methods for densifying/strengthening the sand and silt. Validate futre construction methods
- <u>Duration: 9-weeks (Oct Dec)</u>
- Hours: Daily Monday Saturday (7 AM 5 PM)








TRIAL SEPARATION WALL

- Purpose: Test drivability of piles and sheets, prove construction methods, observe local scour, assess vibration during piling, study underwater noise effects
- Monitoring for local / downstream scour to continue
 after completion of the scour protection for a period of
 1-month & during freshet 2026
- Duration: 8-10 weeks (Dec to Feb)
- Hours: Daily Monday Saturday (7 AM 5 PM)









SUPPLEMENTAL TEST DREDGE

- Purpose: Measure rate of sedimentation, use collected data to calibrate validate hydraulic 3D model
- Duration:
 - 5-days Columbia
 - 6-days Clamshell Derrick
 - 4-days Pole/Plate install
 - 3-months bathymetric monitoring
- Hours of Work:
 - 24-hours per day during hydraulic dredge
 - Mon-Sat 7-5 PM during all other activities








NAVIGATION CHANNEL

IN-RIVER TEST PROGRAM AND SUPPLEMENTAL DREDGE







NAVIGATION CHANNEL DETOURS


BOTH THE SOUTH AND MODIFIED SOUTH NAVIGATION CHANNEL DETOUR POTENTIALLY UTILIZED


IN-RIVER TEST PROGRAM



MODIFIED SOUTH CHANNEL DETOUR










NAVIGATION CHANNEL DETOURS


IN-RIVER TEST PROGRAM (MODIFIED SOUTH NAVIGATION CHANNLE DETOUR






NAVIGATION CHANNEL DETOURS


IN-RIVER TEST PROGRAM (SUPPLEMENTAL DREDGE SOUTH NAVIGATION CHANNEL DETOUR)

























SUPPLEMENTAL TEST DREDGE ON-SHORE DISPOSAL FACILITY (DREDGE MATERIAL)






RIVER MONITORING BUOY – MOORED ADCP

ROSS FRASER





- November 2025 & July 2026 (1-month period)
- Anchored to 2100 kg concrete block

NAVWARN / DAILY EXHIBITS

- NAVWARNs issued weekly to Mariners 96 hours in advance VIA MCTSCCG
- NAVWARNs updated weekly for any <u>signficant change</u>
 in the works and marine equipment locations.
- NAVWARNs cancelled to return navigation to normal operations
- Daily Construction Notices (Exhibits) provided to CMC
 FRP and FRIA
- Planned positioning of marine construction equipment distributed at (8 AM daily)





Fraser River Tunnel Project
Suite 1100-401 West Georgia
Street Vancouver. BC V6B 5A1

ortation Investment Corporation Cross Fraser Partnership 2100 – 401 West Georgia Street Vancouver, British Columbia

Date Range: March 31 – April 06, 2025 CFP Prime Contractor Designation

This daily notification provides an update on the status of geotechnical investigation works for the Fras River tunnel project. These daily updates are a supplement to the weekly NAVWARN which should be referred to for further detail of the project.

The PPMC "PAMTAY" barge shown in Figure 1 will be operating in the North navigation channel. The Mercury "MLT 4" barge will be operating in the Steveston temporary moorage area (Figure 2).



Figure 1: Geotechnical Investigations Stage 16 (PAMTAY barge)



TUG ASSIST

NPP APPROVAL CONDITIONS

- In -river Test Program
- Tug assist specific to supporting marine traffic transits of the work site only) with 1000 HP will be available 24/7
- Tug assist will be available when project marine construction equipment is sited within in the main channel
- Supplemental Test Dredge
- At request of Pilots, a Azimuth Stern Drive Tug (3000 HP) within 4.5 hours of request will be in place







LADNER REACH GEOTECHNICAL INVESTIGATIONS

TEMPORARY STORAGE






The information in this document is confidential, may contain sensitive commercial information, and is protected by litigation privilege and/or solicitor-client privilege. Any unauthorized use o disclosure of this document is prohibited. If you are not the intended recipient, it is prohibited to read, use, retain or distribute this document. Please delete it immediately, destroy any copy, and notify Benoit Mallette, Vice President and General Counsel — Pomerleau Inc., at 514-789-2728, extension 5824.

Ladner Reach Geotechnical Investigations

Geotechnical and Environmental Testing


Objective: Obtain site data to inform feasibility and design

- Assess sediments, and subsurface conditions, characterize material for environmental permitting
- 18 x CPT Tests / 8 x Sonic Boreholes
- Marine Equipment Shallow draft spud barge, support tug 400 HP
- Target early-November 2025 for up to 4-weeks construction schedule






LADNER REACH MOORAGE : OPTION 1






LADNER REACH ITT MOORAGE: OPTION 2






LADNER REACH GEOTECHNICAL INVESTIGATIONS: NAVIGATION CONTEXT





LADNER REACH GEOTECHNICAL INVESTIGATION:NAVIGATION CONTEXT





Thank you

Next MUG meeting will occur prior to start of works

Scheduled for early October

